

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
10/17/2021	10/18/2021	10/19/2021 <i>Pre-Mobilization Activities</i>	10/20/2021	10/21/2021 <i>Install Shoring</i>	10/22/2021 <i>Install Shoring</i>	10/23/2021
10/24/2021	10/25/2021 <i>Install/Start Dewatering System</i>	10/26/2021 <i>Contaminated Soil Excavation</i>	10/27/2021 <i>Contaminated Soil Excavation</i>	10/28/2021 <i>Backfill Excavations</i>	10/29/2021 <i>Load Final Roll-Offs</i>	10/30/2021
10/31/2021	11/1/2021 <i>Remove & Clean Shoring</i>	11/2/2021 <i>Water Disposal/Frac Tank Cleaning</i>	11/3/2021 <i>Site Restoration</i>	11/4/2021	11/5/2021	11/6/2021