


Start Date	02-Aug-21	Remaining Level of Effort	Critical R...	CHQ000 R1-5 Armada Hoffler Construction Co. Charter Office Buildings - Revised Concrete 1 All Activities - R1-5 Comparison to R1-3	1 of 28	
Finish Date	26-Jun-24	Actual Level of Effort	Baseline...			
Data Date	01-Aug-21	Primary Baseline	Milestone			
Run Date	04-Aug-21	Actual Work	TI Work			
		Remaining Work				

Activity ID	Activity Name	Orig Dur	Rem Dur	R1-5 Start	R1-5 Finish	R1-3 Start	R1-3 Finish	2022												2023												2024											
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep									
B2-S4030	ELEVATOR CORE	73	73	11-Jul-22	20-Oct-22	25-Apr-22	22-Jul-22	B2-S4030												ELEVATOR CORE																							
B2-S5180	LINER REMEDIATION / PREP FOR PILES	5	5	11-Jul-22	15-Jul-22	25-Apr-22	29-Apr-22	B2-S5180												LINER REMEDIATION / PREP FOR PILES																							
B2-S5190	OBSTRUCTION REMOVAL	5	5	18-Jul-22	22-Jul-22	02-May-22	06-May-22	B2-S5190												OBSTRUCTION REMOVAL																							
B2-S5200	DRIVE PILES	5	5	25-Jul-22	29-Jul-22	09-May-22	13-May-22	B2-S5200												DRIVE PILES																							
B2-S5220	RESTRIKE	1	1	01-Aug-22	01-Aug-22	16-May-22	16-May-22	B2-S5220												RESTRIKE																							
B2-S5210	CUTOFF & POUR PILES	3	3	02-Aug-22	04-Aug-22	17-May-22	19-May-22	B2-S5210												CUTOFF & POUR PILES																							
B2-S5230	LINER TO PILES - RESTORE CAPILLARY BREAK	10	10	05-Aug-22	18-Aug-22	20-May-22	03-Jun-22	B2-S5230												LINER TO PILES - RESTORE CAPILLARY BREAK																							
B2-S5240	POUR MUD SLAB	1	1	19-Aug-22	19-Aug-22	06-Jun-22	06-Jun-22	B2-S5240												POUR MUD SLAB																							
B2-S5250	FRAME & POUR PILE CAP	5	5	21-Sep-22	27-Sep-22	22-Jun-22	28-Jun-22	B2-S5250												FRAME & POUR PILE CAP																							
B2-S5260	STRIP PILE CAP	1	1	28-Sep-22	28-Sep-22	29-Jun-22	29-Jun-22	B2-S5260												STRIP PILE CAP																							
B2-S5280	FRAME & POUR ELEVATOR WALLS	10	10	28-Sep-22	11-Oct-22	29-Jun-22	13-Jul-22	B2-S5280												FRAME & POUR ELEVATOR WALLS																							
B2-S5300	STRIP ELEVATOR WALLS 1	1	1	05-Oct-22	05-Oct-22	07-Jul-22	07-Jul-22	B2-S5300												STRIP ELEVATOR WALLS 1																							
B2-S5290	WATERPROOF ELEVATOR WALLS	5	5	12-Oct-22	18-Oct-22	14-Jul-22	20-Jul-22	B2-S5290												WATERPROOF ELEVATOR WALLS																							
B2-S5310	STRIP ELEVATOR WALLS 2	1	1	12-Oct-22	12-Oct-22	14-Jul-22	14-Jul-22	B2-S5310												STRIP ELEVATOR WALLS 2																							
B2-S5270	BACKFILL PILE CAP & ELEVATOR WALLS	2	2	19-Oct-22	20-Oct-22	21-Jul-22	22-Jul-22	B2-S5270												BACKFILL PILE CAP & ELEVATOR WALLS																							
SECTION B-2 - W3 LINE																																											
B2-S4050	SECTION B-2 - W3 LINE	69	69	18-Jul-22	21-Oct-22	02-May-22	25-Jul-22	B2-S4050												SECTION B-2 - W3 LINE																							
B2-S5420	LINER REMEDIATION / PREP FOR PILES	5	5	18-Jul-22	22-Jul-22	02-May-22	06-May-22	B2-S5420												LINER REMEDIATION / PREP FOR PILES																							
B2-S5430	OBSTRUCTION REMOVAL	5	5	25-Jul-22	29-Jul-22	09-May-22	13-May-22	B2-S5430												OBSTRUCTION REMOVAL																							
B2-S5440	DRIVE PILES	5	5	01-Aug-22	05-Aug-22	16-May-22	20-May-22	B2-S5440												DRIVE PILES																							
B2-S5460	RESTRIKE	1	1	08-Aug-22	08-Aug-22	23-May-22	23-May-22	B2-S5460												RESTRIKE																							
B2-S5450	CUTOFF & POUR PILES	3	3	09-Aug-22	11-Aug-22	24-May-22	26-May-22	B2-S5450												CUTOFF & POUR PILES																							
B2-S5470	LINER TO PILES - RESTORE CAPILLARY BREAK	10	10	12-Aug-22	25-Aug-22	27-May-22	10-Jun-22	B2-S5470												LINER TO PILES - RESTORE CAPILLARY BREAK																							
B2-S5480	POUR MUD SLAB	1	1	26-Aug-22	26-Aug-22	13-Jun-22	13-Jun-22	B2-S5480												POUR MUD SLAB																							
B2-S5490	FRAME & POUR PILE CAP	5	5	12-Oct-22	18-Oct-22	14-Jul-22	20-Jul-22	B2-S5490												FRAME & POUR PILE CAP																							
B2-S5500	STRIP PILE CAP	1	1	19-Oct-22	19-Oct-22	21-Jul-22	21-Jul-22	B2-S5500												STRIP PILE CAP																							
B2-S5510	BACKFILL PILE CAP	1	1	21-Oct-22	21-Oct-22	25-Jul-22	25-Jul-22	B2-S5510												BACKFILL PILE CAP																							
SECTION C-1 - W2 LINE																																											
B2-S4060	SECTION C-1 - W2 LINE	68	68	25-Jul-22	27-Oct-22	09-May-22	29-Jul-22	B2-S4060												SECTION C-1 - W2 LINE																							
B2-S5520	LINER REMEDIATION / PREP FOR PILES	5	5	25-Jul-22	29-Jul-22	09-May-22	13-May-22	B2-S5520												LINER REMEDIATION / PREP FOR PILES																							
B2-S5530	OBSTRUCTION REMOVAL	5	5	01-Aug-22	05-Aug-22	16-May-22	20-May-22	B2-S5530												OBSTRUCTION REMOVAL																							
B2-S5540	DRIVE PILES	5	5	08-Aug-22	12-Aug-22	23-May-22	27-May-22	B2-S5540												DRIVE PILES																							
B2-S5560	RESTRIKE	1	1	15-Aug-22	15-Aug-22	31-May-22	31-May-22	B2-S5560												RESTRIKE																							
B2-S5550	CUTOFF & POUR PILES	3	3	16-Aug-22	18-Aug-22	01-Jun-22	03-Jun-22	B2-S5550												CUTOFF & POUR PILES																							
B2-S5570	LINER TO PILES - RESTORE CAPILLARY BREAK	10	10	19-Aug-22	01-Sep-22	06-Jun-22	17-Jun-22	B2-S5570												LINER TO PILES - RESTORE CAPILLARY BREAK																							
B2-S5580	POUR MUD SLAB	1	1	02-Sep-22	02-Sep-22	20-Jun-22	20-Jun-22	B2-S5580												POUR MUD SLAB																							
B2-S5590	FRAME & POUR PILE CAP	5	5	19-Oct-22	25-Oct-22	21-Jul-22	27-Jul-22	B2-S5590												FRAME & POUR PILE CAP																							
B2-S5600	STRIP PILE CAP	1	1	26-Oct-22	26-Oct-22	28-Jul-22	28-Jul-22	B2-S5600												STRIP PILE CAP																							
B2-S5610	BACKFILL PILE CAP	1	1	27-Oct-22	27-Oct-22	29-Jul-22	29-Jul-22	B2-S5610												BACKFILL PILE CAP																							
SECTION C-2 - W2 LINE																																											
B2-S4070	SECTION C-2 - W2 LINE	68	68	01-Aug-22	03-Nov-22	16-May-22	05-Aug-22	B2-S4070												SECTION C-2 - W2 LINE																							
B2-S5620	LINER REMEDIATION / PREP FOR PILES	5	5	01-Aug-22	05-Aug-22	16-May-22	20-May-22	B2-S5620												LINER REMEDIATION / PREP FOR PILES																							
B2-S5630	OBSTRUCTION REMOVAL	5	5	08-Aug-22	12-Aug-22	23-May-22	27-May-22	B2-S5630												OBSTRUCTION REMOVAL																							
B2-S5640	DRIVE PILES	5	5	15-Aug-22	19-Aug-22	31-May-22	06-Jun-22	B2-S5640												DRIVE PILES																							
B2-S5660	RESTRIKE	1	1	22-Aug-22	22-Aug-22	07-Jun-22	07-Jun-22	B2-S5660												RESTRIKE																							
B2-S5650	CUTOFF & POUR PILES	3	3	23-Aug-22	25-Aug-22	08-Jun-22	10-Jun-22	B2-S5650												CUTOFF & POUR PILES																							
B2-S5670	LINER TO PILES - RESTORE CAPILLARY BREAK	10	10	26-Aug-22	09-Sep-22	13-Jun-22	24-Jun-22	B2-S5670												LINER TO PILES - RESTORE CAPILLARY BREAK																							
B2-S5680	POUR MUD SLAB	1	1	12-Sep-22	12-Sep-22	27-Jun-22	27-Jun-22	B2-S5680												POUR MUD SLAB																							
B2-S5690	FRAME & POUR PILE CAP	5	5	26-Oct-22	01-Nov-22	28-Jul-22	03-Aug-22	B2-S5690												FRAME & POUR PILE CAP																							
B2-S5700	STRIP PILE CAP	1	1	02-Nov-22	02-Nov-22	04-Aug-22	04-Aug-22	B2-S5700												STRIP PILE CAP																							
B2-S5710	BACKFILL PILE CAP	1	1	03-Nov-22	03-Nov-22	05-Aug-22	05-Aug-22	B2-S5710												BACKFILL PILE CAP																							
SECTION D-1 - W1 LINE																																											
B2-S4080	SECTION D-1 - W1 LINE	68	68	08-Aug-22	10-Nov-22	23-May-22	12-Aug-22	B2-S4080												SECTION D-1 - W1 LINE																							
B2-S5720	LINER REMEDIATION / PREP FOR PILES	5	5	08-Aug-22	12-Aug-22	23-May-22	27-May-22	B2-S5720												LINER REMEDIATION / PREP FOR PILES																							
B2-S5730	OBSTRUCTION REMOVAL	5	5	15-Aug-22	19-Aug-22	31-May-22	06-Jun-22	B2-S5730												OBSTRUCTION REMOVAL																							
B2-S5740	DRIVE PILES	5	5	22-Aug-22	26-Aug-22	07-Jun-22	13-Jun-22	B2-S5740												DRIVE PILES																							
B2-S5760	RESTRIKE	1	1	29-Aug-22	29-Aug-22	14-Jun-22	14-Jun-22	B2-S5760												RESTRIKE																							

Start Date 02-Aug-21
Finish Date 26-Jun-24
Data Date 01-Aug-21
Run Date 04-Aug-21

Remaining Level of Effort
Actual Level of Effort
Primary Baseline
Actual Work
Remaining Work

Critical R...
Baseline...
Milestone
TI Work

CHQ000 R1-5

16 of 28

Armada Hoffler Construction Co.
Charter Office Buildings - Revised Concrete 1
All Activities - R1-5 Comparison to R1-3



